

**Citizens Advisory Committee  
For Baltimore City Water Contract 1070  
Loch Raven Dam Rehabilitation**

**Meeting No. 4**

On Thursday, March 27, 2003, the fourth meeting of the Loch Raven Dam Rehabilitation Project, Citizens Advisory Committee was held at the Providence Road Volunteer Fire House.

The following people were in attendance:

Mike Schultz	City of Baltimore
Peter Rock	City of Baltimore
Larisa Feldsher	City of Baltimore
Avon A. Holland	City of Baltimore
Bryan McIntire	Baltimore County Council
Bob Berner	Baltimore County DPW
W. Gordon Dick	Heery International, Inc.
Rachel Ellis	Gannett Fleming, Inc.
Off. Carl R. McQuay	Baltimore County Police
Mattherw Herwick	Providence Road VFC
Lt. Scott Ebbert	Providence Road VFC
Walt Savoye	Dogwood Hill Community Association
V. Charles Rinaudo	Chatterleigh Association
Larry Townsend	Greater Timonium Community Council
Joseph Kelly	Hampton Gardens
Wayne Smith	Glen Arm Community Association
Marge DiNardo	Pot Spring Community Association
Pat Dolan	Cromwell Bridge Road Community
Sandra Dolan	Cromwell Bridge Road Community
Marye Kellerman	Providence Community Association
Charlie and Buff Conklin	Glen Arm Community Association

Items of discussion were as follows:

**Item 1-6**      **County Enforcement** - Item Resolved

**Item 1-9**      **Emergency Vehicle Access** - The scheduled site visit, with Mr. Savoye and Watershed Maintenance, of the Providence fire trail was cancelled due to inclement weather. It will be rescheduled.

**Item 1-10**    **Cowpens Stop Light** - The paving will be completed within the next few weeks weather permitting.

Subsequent to the meeting, the paving has been completed. Item resolved.

**Item 1-11**    **Traffic Camera** - The camera has been reinstalled at Dulaney Valley Road and Seminary Avenue.

- Item 1-12**     **Project Status** - Work completed to date includes:
- The project trailer complex is installed.
  - Rock removal is ongoing on the east side of the dam.
  - The spillway bulkhead which keeps half of the dam dry for construction purposes is being installed.
  - Rock anchor installation is ongoing.
  - Road checkpoints are in place at Loch Raven and Cromwell and Loch Raven and Providence.
  - Excavation materials are being hauled to a site in Harford County.
- Item 4-1**     **Minebank Run** - The City will arrange a meeting between ASIC and the County to see if any of the large rock excavation can be used on the County's Minebank Run project.
- Item 4-2**     **Traffic/2003** - Hauling in of RCC material and hauling out of excavated material will commence this Spring/Summer. CAC members will be notified when the work is ready to begin.
- Item 4-3**     **Fall RCC Placement** - The East Side RCC placement will take place this fall. The work will take 4 to 5 weeks working 16 to 20 hour days, 6 days a week. There will be no increase in the daily volume of truck traffic, and proceeding in this manner can reduce the contract duration by 4 months. Nighttime lighting will be focused on the dam. Decibel readings have also been taken and show that the homes closest to the site will not be subject to noise levels above the allowable 55 decibel limits.
- The City is scheduling a meeting with the homeowners closest to the site to inform them of this upcoming work. The contractor is aware that if proceeding in this manner results in an intolerable level of inconvenience to homeowners, they will have to modify their procedures. There is also no change in truck delivery times and routes.
- Subsequent to the 3-27-03 Citizen Advisory Committee meeting, the City met with residents from High Country Road and Old Carriage Road to discuss the construction and the contractor's proposed working hours during RCC placement. The 10 attendees were curious about the construction, but had no complaints about either current or proposed work, including the extended shifts planned for the fall.
- Item 4-4**     **Old Mill Site** - At this time, there are no plans to use this site for storage.
- Item 4-5**     **County Police Update** - To date, all trucks going to or leaving the construction site that were stopped by the police have passed inspection. The County has also issued numerous speeding tickets on Providence but none to the project trucks.

**Item 4-6**      **Site Tour** – The City will coordinate a site tour later this summer for the Citizens Advisory Committee meeting, contingent upon homeland security alert status – during Code Orange no public access is permitted on water and wastewater facility property. Notification of the date for this tour will be forwarded as details are finalized – we are planning for late summer when the area will (hopefully!) be dry to allow folks to walk down into the work area.

If you have any questions concerning these minutes, please contact me at your convenience.

Sincerely,

MIKE SCHULTZ  
CHIEF

CC: Mr. George L. Winfield  
Mr. Jay Sakai

Mr. Kurt Kocher  
All Attendees

File