

**Citizens Advisory Committee  
For Baltimore City Water Contract 1070  
Loch Raven Dam Rehabilitation**

**Meeting No. 5**

On Sunday, September 28, 2003, the fifth meeting of the Loch Raven Dam Rehabilitation Project, Citizens Advisory Committee was held at the construction site.

The following people were in attendance:

Peter Rock	City of Baltimore
Avon A. Holland	City of Baltimore
Walt Savoye	Dogwood Hill Community Association
Larry Townsend	Greater Timonium Community Council
Joseph Kelly	Hampton Gardens
Wayne Smith	Glen Arm Community Association
Marge DiNardo	Pot Spring Community Association
Pat Dolan	Cromwell Bridge Road Community
Susan Aumann	Wakefield Community Association
Bill DeVilbiss	Providence Road Community Association
Renay Tyler	Chatterleigh Association
Ron Sanders	Sanders' Corner Restaurant
R.H. Cullen	Sanders' Corner Restaurant
Jennifer Lansdale	Providence Road Community Association
Dave Smyth	Gannett Fleming, Inc.
Rachel Ellis	Gannett Fleming, Inc.

Items of discussion were as follows:

**Item 1-9      Emergency Vehicle Access** - A meeting at the fire trails was re-scheduled several times due to inclement weather and, with mutual agreement of all parties, has been postponed until further notice.

**Item 1-11    Traffic Camera** - The camera has been reinstalled at Dulaney Valley Road and Seminary Avenue. It appears that the camera is sometimes there, sometimes not, and it is impossible to tell. This is part of the strategy behind their use. Item resolved.

**Item 1-12    Project Status** – Recent work includes the following:

- Rock anchor installation is ongoing on the west side.
- Fencing and gates have been installed at both the Providence Road and Sanders' Corner Restaurant entrances to the work site.
- RCC and conventional concrete plants are in place and have been tested.
- The conveyor system is in place.
- Excavation is nearly complete and ready for RCC placement.

Subsequent to the meeting, RCC placement began in mid-November.

- Item 4-1**      **Minebank Run** – Mr. Dolan indicated that excavated rock may be welcome in Cromwell Valley Park. If the contractor determines that useful material can be salvaged for this County project, Jean Tansey is the contact.
- Item 4-2**      **Traffic/2003** – Material for RCC placement was hauled to the site throughout May and part of June. Only minor incidents were recorded during the first two weeks of this first major hauling event, specifically failure to heed the traffic management plan. Warnings and fines were issued by the City and trucking contractors quickly became accustomed to the road use requirements.
- Item 4-3**      **Fall RCC Placement** – RCC Placement is on schedule to begin this fall. 16 – 20hr workdays, Monday through Saturday, are planned. Subsequent to the meeting, RCC placement has begun.
- Item 4-4**      **Old Mill Site** - At this time, there are no plans to use this site for storage. Questions were raised regarding Storage Area 3 where old abandoned equipment was left from previous dam construction projects. The City will evaluate this situation and determine a course of action for clean up.
- Item 4-5**      **County Police Update** - To date, all trucks going to or leaving the construction site that were stopped by the police have passed inspection.
- Item 4-6**      **Site Tour** – Following the meeting, attendees toured the project site.

If you have any questions concerning these minutes, please contact me at your convenience.

Sincerely,

MIKE SCHULTZ  
CHIEF

CC: Mr. George L. Winfield  
Mr. Jay Sakai

Mr. Kurt Kocher  
All Attendees

CAC Members  
File