

SC 800R: 3 Month Lookahead as of 11/30/06

December 2006:

48" Pipe Installation: between Keswick Road and Wyman Park Drive (continued)

54" Pipe Installation: Bonaparte Avenue from Harford Road to Aisquith Street

54" Pipe Installation: from Maryland Ave. to Charles Street

54" Pipe Installation: Aisquith Street to 25th Street

Tunneling: Calvert Street to Charles Street

Pipe Work: on Ash Street and Clipper Mill Road

Pit Installation: Guilford Ave. and 27th Street

Paving: Temporary/Final on Harford Road crossing

Paving: Temporary/Final on 33RD Street

Paving: Final on Clipper Mill Road

Testing: Phase 1 Hydrostatic Testing

January 2007:

48" Pipe Installation: Wyman Park to Huntingdon Drive

54" Pipe Installation: Aisquith Street to 25th Street (continued)

54" Pipe Installation: Calvert Street. to Guilford Ave.

Pit Installation: Barclay Street and 27th Street

Tunneling: Calvert Street to Guilford Ave.

Tunneling: on 25th, Garrett Avenue to Aisquith Street

Paving: Temporary/Final on Bonaparte Avenue (weather permitting)

Valve Vault No. 2 and Line Stops on 30" pipe on Ash Street

Valve Vault No. 4 on 29th Street

February 2007:

Pit Installation: 27th Street and Greenmount Ave.

48" Pipe Installation: on Huntingdon Ave. to 29th Street

54" Pipe Installation: on 25th between Aisquith Street and Garrett Avenue

54" Pipe Installation: Calvert Street to Guilford Ave.

Tunneling: Barclay Street to Guilford Ave.

Pit Installation: 27th Street and Mathews Street

Valve Vault No. 2 and Line Stops on 30" pipe on Ash Street (continued)

Valve Vault No. 4 on 29th Street (continued)